

Chicago Public Schools

6 Month Asbestos Surveillance

2016 - Fall

School: Frederic Chopin School
Address: 2450 W. Rice Street

Oracle Unit: 22721
Region: 02

Building ID: 2770
Mail Room: 35

Asbestos Surveyor: Rivera, Mr. Robert
Survey Date: 12/20/2016
Email Address: rrivera@cps.edu

CHECK HERE IF NO CHANGE TO ASBESTOS

A copy of the 2016/2017 notice to parents and staff regarding the asbestos management plan notifications was distributed via:

Each child's backpack
 Notice printed in school's newsletter
 Notice printed in school's calendar
 Other

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
01	12x12 Green VFT	1500	SF	NW, NE, SE, & SW Stairwells 1st to 2nd Floors		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
1-C	MJP Elbow on Air Cell Pipe Insulation	10	LF	Fan Rooms, Bathrooms, Basement South Corridor		TSI	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
02	Pre-formed (Mag Block) Pipe Insulation	408	LF	Air Tunnels and Under Auditorium in Crawl Space		TSI	Yes	Loc	25		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
03	Plaster	160000	SF	Throughout School		Surface	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
04	Blown In Insulation	10000	SF	Attic		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
05	1x1 Ceiling Tile	1500	SF	2nd Floor Gym		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
06	12"x12" Green Vinyl Floor Tile Mastic	1500	SF	NW, NE, SE, & SW Stairwells 1st to 2nd Floors		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
08	Drywall	450	SF	Room #101, #112 bath.		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
11	1x1 Ceiling Tile Brown Mastic	1500	SF	2nd Floor Gym		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
13	12"x12" Red/Brown Vinyl Floor Tile	900	SF	Auditorium Stairwells, Engineers Office & Closet, Rooms 106, 105 - Not observed in Room 105, 106 and 104		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
14	12"x12" Red/Brown Vinyl Tile Mastic	900	SF	Auditorium Strairwell, Engineers Office & Closet, Rooms 106, 105, 104 - Not observed in ROOM 105, 106 and 104		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
15	12"x12" White Vinyl Floor Tile	1700	SF	2nd Floor Main Offices, Rooms 106, 105, 104 (Lunch Rooms)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
16	12"x12" White Vinyl Floor Tile Mastic	1700	SF	2nd Floor Main Offices, Rooms 106, 105, 104 (Lunch Rooms)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
17	12x12 Grey/Brown VFT	400	SF	Engineers Office		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
18	12x12 Grey/Brown VFT Mastic	400	SF	Engineers Office		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
19	12x12 Light Brown/Yellow VFT	1200	SF	NW, NE, SE, SW Stairwells 2nd -3rd Flrs, NW & NE 3rd Flr Balcony Landings (Under Carpet) - Could not verify under cabinet		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
20	12x12 Light Brown/Yellow VFT Mastic	1200	SF	NW, NE, SE, SW Stairwells 2nd-3rd Flrs, NW & NE 3rd Flr Balcony Landings (Under Carpet)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
23	12"x12" Tan VFT	800	SF	Room 104, 105		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
24	12"x12" Tan VFT Mastic	800	SF	Room 104, 105		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
25	12"x12" Brown VFT	800	SF	Room 104, 105		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
26	12"x12" Brown VFT Mastic	800	SF	Room 104, 105, 106		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
27	Carpet Mastic (yellow and black mastic under red carpet), no VFT observed.	1800	SF	Room 20 and Library		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
D	Air Cell Pipe Insulation	160	LF	Fan Rooms, Bathrooms, Basement South Corridor, Tunnel Entrance and 101 Bathroom		TSI	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
E	MJP E/F/V on Fiberglass Pipe Insulation	25	LF	Bathroom Pipe Chases and 211 Wardrobe		TSI	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
F	Incinerator - Fire Yellow Brick	35	SF	Boiler Room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
G	Mortar (Associated with Incinerator Fire Brick)	20	SF	Boiler Room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
H	12' x 12" VFT - Pink with White Streaks	15	SF	Room 112 - New Bathroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
I	Mastic Associated with New VFT Pink with White Streaks	15	SF	Room 112 - New Bathroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
J	12" x 12" VFT - Green with Dark Green Streaks	24	SF	Room 112 - New Bathroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
K	Mastic - Associated with HA #J - 12" x 12" Green with Dark Green Streaks	24	SF	Room 112 - New Bathroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
L	2' x 2' White Ceiling Tile	48	SF	Room 112 - New Bathroom		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

ALL LEA Responsibilities, for this school, will be met.



Robert Christlieb

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

NOTICE TO PARENTS AND STAFF REGARDING THE
ASBESTOS MANAGEMENT PLAN NOTIFICATION

School: Frederic Chopin School

Date: 12/20/2016

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all Schools every three years. The last inspection was completed in 2016. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter and sent home with each child
- A copy of this notice was printed in the school's calendar and sent home with each child
- Other.
-

A COPY OF THIS NOTICE MUST BE PLACED IN THE
SCHOOL'S ASBESTOS MANAGEMENT PLAN.

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.