

Chicago Public Schools

6 Month Asbestos Surveillance

2018 - Fall

School: L.E.A.R.N. - Hunter Perkins Campus
Address: 1700 83RD

Oracle Unit: 66564
Region:

Building ID: 54796
Mail Room: 45

CHECK HERE IF NO CHANGE TO ASBESTOS

Asbestos Surveyor: _____
Survey Date: _____
Email Address: _____

A copy of the 2016/2017 notice to parents and staff regarding the asbestos management plan notifications was distributed via:
 Each child's backpack
 Notice printed in school's newsletter
 Notice printed in school's calendar
 Other

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
01	4" Beige Baseboard	3000	LF	Throughout facility		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
02	Adhesive for 4" Beige Baseboard	3000	LF	Throughout facility		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
03	4" Violet Baseboard	200	LF	Rooms 201, 204, 205, 207, 209, 210, 2nd Floor Hall		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
04	Adhesive for 4" Violet Baseboard	200	LF	Rooms 201, 204, 205, 207, 209, 210, 2nd Floor Hall		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
05	Drywall	46000	SF	Throughout facility		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
06	Drywall Joint Compound	46000	SF	Throughout facility		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
07	2' x 4' Mini Dot w/ Small Specks Ceiling Tile	1700	SF	Throughout facility		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
08	Carpet Adhesive	20000	SF	Throughout facility		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
09	Plaster	3100	SF	Room 202, 1st and 2nd Floor Hall, 2nd Floor Elevator Hall, 2nd Floor Boys & Girls Bathrooms, East and West Stairwells		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
10	Gray Duct Work Joint Sealant	1600	LF	Throughout facility		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
11	2' x 2' White Ceiling Tile	670	SF	Lobby stairs/ vestibule front door, 1st & 2nd floor staff bathroom, copy room 109, administration 112		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
12	2' x 4' White Ceiling Tile	770	SF	Conference room. staff room by lobby, 2nd floor boys & girls bathroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
13	12" x 12" Tan Mix Floor Tile	400	SF	Basement elevator hall, storage behind room 002, 2nd floor elevator hall, East & West stairwells		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
14	Mastic for 12" x 12" Tan Mix Floor Tile	400	SF	Basement elevator hall, storage behind room 002, 2nd floor elevator hall, East & West stairwells		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
15	Red Pipe & Conduit Wall Penetration Sealant	25	SF	103 N & S vestibule, electrical room, elevator room, mechanical room, generator room, pipe room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
16	4" Aqua Baseboard	100	SF	Rooms 101, 104, 105		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
17	Adhesive for 4" Aqua Baseboard	100	SF	Rooms 101, 104, 105		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
18	Imitation Wood Sheet Flooring	2400	SF	Multi-purpose Room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
19	Adhesive for Imitation Wood Sheet Flooring	2400	SF	Multi-purpose Room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
20	4" Lime Green Baseboard	500	LF	Rooms 001-011, basement hall		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
21	Adhesive for 4" Lime Green Baseboard	500	LF	Rooms 001-011, basement hall		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
22	4" Light Blue Baseboard	20	LF	Room 106		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
23	Adhesive for 4" Light Blue Baseboard	20	LF	Room 106		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
24	Dark Brown Flexible Window and Door Frame Caulk	2000	LF	Interior side of all exterior window and door frames		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
25	4" Rust Brown Baseboard	70	LF	Copy room 109, principal's office 110, administration 112, conference room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
26	Adhesive for 4" Rust Brown Baseboard	70	LF	Copy room 109, principal's office 110, administration 112, conference room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
27	Gray, Flexible Window Frame Caulk	100	LF	Second Floor Interior Windows		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
28	Caulk on Stained Glass Windows	10	LF	Teacher's break room, office, and kitchen		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
29	Terrazzo Flooring and Wall Panels	750	SF	Lobby and front stairwell		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
30	Remnant of 1' x 1' Ceiling Tile	1	SF	First floor on corner of front stair stringer in lobby		Miscellaneous	No	Loc	1		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
31	Adhesive Associated w/ Glued on Ceiling Tile	1	SF	First floor on corner of front stair stringer in lobby		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
32	Waterproofing/Insulation on Exterior Supply Air HVAC Duct	1500	SF	North exterior and roof		TSI	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
33	Textured Plaster	200	SF	Southeast corner, exterior portico		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
34	Red Sealant on Exhaust Duct	15	LF	Mechanical room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
35	Transite Window Sill	250	SF	Interior side of exterior windows		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

ALL LEA Responsibilities, for this school, will be met.

NOTICE TO PARENTS AND STAFF REGARDING THE
ASBESTOS MANAGEMENT PLAN NOTIFICATION

School: L.E.A.R.N. - Hunter Perkins Campus
Date: _____

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all Schools every three years. The last inspection was completed in 2016. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter and sent home with each child
- A copy of this notice was printed in the school's calendar and sent home with each child
- Other.

A COPY OF THIS NOTICE MUST BE PLACED IN THE
SCHOOL'S ASBESTOS MANAGEMENT PLAN.

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.