

Chicago Public Schools

6 Month Asbestos Surveillance

2018 - Fall

School: YCCS-Olive Harvey Middle College HS
Address: 10001 Woodlawn

Oracle Unit: 66621
Region:

Building ID: 1121V
Mail Room: 48

CHECK HERE IF NO CHANGE TO ASBESTOS

Asbestos Surveyor: _____
Survey Date: _____
Email Address: _____

A copy of the 2016/2017 notice to parents and staff regarding the asbestos management plan notifications was distributed via:
 Each child's backpack
 Notice printed in school's newsletter
 Notice printed in school's calendar
 Other |

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
01	12x12 White w/brown specks VFT	8000	SF	Throughout all rooms in school		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
01A	12x12 White w/brown specks VFT Mastic	8000	SF	Throughout all rooms in school		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:

2018 - Spring : No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
02	18"x4' White Pinholed Ceiling Tile	0		Rooms L 104, L105, L109, L111, L112, L113, L114 - Removed during renovation		Miscellaneous		None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
03	Drywall	7500	SF	Rooms L104, L105, L109, L110, L111, L112, L113, L114		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
04	Drywall Tape/Joint Compound	7500	SF	Rooms L104, L105, L109, L110, L111, L112, L113, L114		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
05	4" Light Brown Baseboard	440	LF	L109 - L114		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
05A	4" Light Brown Baseboard Mastic	440	LF	L109 - L114		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
06	4" Dark Brown Baseboard	480	LF	L104 and L105		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
06A	4" Dark Brown Baseboard Mastic	480	LF	L104 and L105		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
07	Brown and white specked terrazo	3000	SF	Corridors		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
08	5'x5' Ceiling Panels	3000	SF	Corridor Ceilings		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
09	Brown Mosaic Ceramic Tile Grout	750	SF	Men's and women's bathrooms		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
09A	Brown Mosaic Ceramic Tile Mastic	750	SF	Men's and women's bathrooms		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
10	2'x4' White Ceiling Tile	8000	SF	All rooms throughout school		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
BB-1	4" Dark Gray Vinyl Baseboard	1600	LF	Bldg 7 Rms. 7A-7L, 706A, 707, 708		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2017 - Fall: No Change
Comments:
2018 - Spring : No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

ALL LEA Responsibilities, for this school, will be met.

NOTICE TO PARENTS AND STAFF REGARDING THE
ASBESTOS MANAGEMENT PLAN NOTIFICATION

School: YCCS-Olive Harvey Middle College HS
Date: _____

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all Schools every three years. The last inspection was completed in 2016. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter and sent home with each child
- A copy of this notice was printed in the school's calendar and sent home with each child
- Other.

A COPY OF THIS NOTICE MUST BE PLACED IN THE
SCHOOL'S ASBESTOS MANAGEMENT PLAN.

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.