

Chicago Public Schools

6 Month Asbestos Surveillance

Fall 2011

School Uplift Community High School
Address 900 W Wilson Ave

Oracle Unit 26861 **Building ID** 2210
Region **General Services Route** 32

Asbestos Surveyor: _____

Survey Date: _____

E-mail Address: _____

CHECK HERE IF NO CHANGE TO ASBESTOS

A copy of the 2011/2012 notice to parents and staff regarding the asbestos management plan notification was distributed via:

Each child's backpack
 Notice printed in school's newsletter/calendar
 Other _____

Principal Signature _____

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
14	Incinerator Gasket	3	SF	Incinerator Room- Main Building	Chrysotile	MISC	Yes	None	0		
<small>3YR Inspector Comments: HA 14 was abated.</small>											
Condition Not Changed in Spring 2011			SF		Chrysotile	MISC					
<small>Comments:</small>											
Fall 2011											YES NO
<small>Comment:</small>											

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
16	MJP E/F/V on Fiberglass	300	LF	Throughout Main and Gym Bldgs	Assumed	TSI	Yes	None	0		
<small>3YR Inspector Comments:</small>											
Condition Not Changed in Spring 2011			LF		Assumed	TSI					
<small>Comments:</small>											
Fall 2011											YES NO
<small>Comment:</small>											

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

Oracle Unit: 26861

Page 1

Please send a copy of this report to Lynn Crivello, 125 S. Clark St., 17th Floor, GSR #125

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
17	Carpet Mastic	10000	SF	Throughout Class Rooms and Offices	Assumed	MISC	No	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011			SF		Assumed	MISC					
Comments:											
Fall 2011											YES NO
Comment:											

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
18	Terrazzo	5000	SF	Stairwells	Assumed	MISC	No	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011			SF		Assumed	MISC					
Comments:											
Fall 2011											YES NO
Comment:											

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
19	150 Fire Doors	150		Throughout Main and Phy. Ed. Bldg	Assumed	MISC	Yes	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011					Assumed	MISC					
Comments:											
Fall 2011											YES NO
Comment:											

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
1A	12"x12" Brown w/Yellow Streaks VFT	104500	SF	Throughout (See Hatching Maps) - Main Building and Physical Ed Building	Chrysotile	MISC	No	None	0		
3YR Inspector Comments: 1200 s.f. of brown 12"x12" tile/mastic was removed from cafeteria in Summer 2009.											
Condition Not Changed in Spring 2011			SF		Chrysotile	MISC					
Comments:											
Fall 2011											YES NO
Comment:											

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
20	Drywall, Tape, and Compound	2000	SF	Indoor Courts and Stairwells (Main & Phy. Ed. Bldg)	Assumed	MISC	Yes	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011			SF		Assumed	MISC					
Comments:											
Fall 2011											YES NO
Comment:											

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
21	12"x12" Black w/White Specks VFT	1300	SF	Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)	Assumed	MISC	Yes	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011			SF		Assumed	MISC					
Comments:											
Fall 2011											YES NO
Comment:											

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
21A	12"x12" Black w/White Specks VFT Mastic	1300	SF	Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)	Assumed	MISC	No	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011			SF		Assumed	MISC					
Comments:											
Fall 2011											
Comment:										YES	NO

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
22	2'X4' White Smooth Ceiling Tiles	50000	SF	Throughout Main Bldg	Assumed	MISC	Yes	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011			SF		Assumed	MISC					
Comments:											
Fall 2011											
Comment:										YES	NO

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
23	White w/Pinholes Ceiling Tiles	30000	SF	Throughout Phy. Ed. Bldg.	Assumed	MISC	Yes	None	0		
3YR Inspector Comments:											
Condition Not Changed in Spring 2011			SF		Assumed	MISC					
Comments:											
Fall 2011											
Comment:										YES	NO

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.


HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category	
2A	12"x12" Brown w/Yellow Streaks VFT Mastic	104500	SF	Throughout (See Hatching Maps) - Main Building and Physical Ed Building	Chrysotile	MISC	No	None	0			
3YR Inspector Comments: 1200 s.f. of brown 12"x12" tile/mastic was removed from cafeteria in Summer 2009.												
Condition Not Changed in Spring 2011			SF		Chrysotile	MISC						
Comments:												
Fall 2011											YES	NO
Comment:												

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

Please send a copy of this report to Lynn Crivello, 125 S. Clark St., 17th Floor, GSR #125

All LEA Responsibilities, for this school, will be met.



Lynn A. Crivello

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

Oracle Unit: 26861

Page 6

Please send a copy of this report to Lynn Crivello, 125 S. Clark St., 17th Floor, GSR #125

**NOTICE TO PARENTS AND STAFF REGARDING THE
ASBESTOS MANAGEMENT PLAN NOTIFICATION**

School: _____

Date: _____

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all schools every three years. The last inspection was completed in 2010. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter or calendar and sent home with each child.
- Other – Please indicate how this notice was delivered to parents and staff.

**A COPY OF THIS NOTICE MUST BE PLACED IN THE
SCHOOL'S ASBESTOS MANAGEMENT PLAN.**

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

Please send a copy of this report to Lynn Crivello, 125 S. Clark St., 17th Floor, GSR #125