

# Chicago Public Schools

## 6 Month Asbestos Surveillance

### 2025 Fall Six Month Survey

**School:** James E McDade Elementary Classical School  
**Address:** 8801 S Indiana Avenue

**Oracle Unit:** 29181  
**Region:** 06

**Building ID:** 4750  
**Mail Room:** 48

**Asbestos Surveyor:** Moran, Thomas  
**Survey Date:** 12/16/2025  
**Email Address:** \_\_\_\_\_

**CHECK HERE IF NO CHANGE TO ASBESTOS**

A copy of the 2025/2026 notice to parents and staff regarding the asbestos management plan notifications was distributed via:

Each child's backpack    
 Notice printed in school's newsletter    
 Notice printed in school's calendar    
 Other | Posted to the CPS W

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
02	Hardcoat Plaster	110000	SF	ALL WASHROOMS, STORAGE ROOMS, BOILER ROOM, ALL ENTRANCES TO BUILDING, ALL CLASSROOMS		Surface	No	Loc	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
04	12"x12" Beige Floor Tile	21186	SF	Throughout School, Engineer's Office Washroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
12	12x12 Beige Floor Tile Mastic	21186	SF	Throughout School, Engineer's Office Restroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
 Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
13	12x12 Yellow & White Floor Tile ABATED			Room 109		Miscellaneous					<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
 Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
13A	12x12 Yellow & White Floor Tile Mastic ABATED			Room 109		Miscellaneous					<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
 Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
14	Ceiling Tile on Wall	192	SF	Gym		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
 Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
14A	Mastic associated with Ceiling Tile on Wall	192	SF	Gym		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
15	2'x4' Suspended Ceiling Panels	3160	SF	Main Hallways		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
16	Front Of Boiler Around Frame ABATED			Boiler Room		TSI					<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
17	Incinerator Door and Interior of Incinerator ABATED			Boiler Room		Surface					<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
18	Baseboard	80	LF	Main Office		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
18A	Vinyl Baseboard Mastic	80	LF	Main Office		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
19	Floor Tile On Shelves NOT OBSERVED	280	SF	Rooms 101, 102, 105, 107, 109, 110, 112, 113 & 115, Main Office, Library		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
19A	Floor Tile on Shelves Mastic NOT OBSERVED	280	SF	Rooms 101, 102, 105, 107, 109, 110, 112, 113 & 115, Main Office, Library		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
20	2'x4' Ceiling Tile	18000	SF	Hallways		Surface	Yes	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
21	Red Carpet Mastic ABATED			Room 109		Miscellaneous					<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
22	Brown Carpet Mastic ABATED			Room 109		Miscellaneous					<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
24	Accoustical Fire Proofing Spray-On NOT OBSERVED	20000	SF	All Classrooms, Gym, and Main Office		Surface	Yes	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
25	Green Mosaic Ceramic Tile Grout	235	SF	North, South, North-East Vestibules		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
26	Green Mosaic Ceramic Tile Adhesive	235	SF	North, South, North-East Vestibules		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
27	Pink Mosaic Ceramic Tile Grout	720	SF	Girls' & Boys' Washrooms		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
28	Pink Mosaic Ceramic Tile Adhesive	720	SF	Girls' & Boys' Washrooms		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
29	Black Sink Undercoating NOT OBSERVED	14	SF	Rooms 101-105, 107 and 109		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
30	Brown Baseboard	50	LF	Room 105		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
30M	Brown Baseboard Mastic	50	LF	Room 105		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
31	24"x24" Orange Yellow & Beige Mixed Floor Tile NOT OBSERVED	2000	SF	Room 109 (Cafeteria/Lunchroom)		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
32	24"x24" Orange Yellow & Beige Mixed Floor Tile Mastic NOT OBSERVED	2000	SF	Room 109 (Cafeteria/Lunchroom)		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
33	2'x2' Ceiling Tiles	250	SF	Kitchen		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
34	12"x12" Orange Yellow & White Floor Tile	2100	SF	2020 Addition- Corridor, Lunchroom 109, 124, 125.		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
34M	Mastic associated w/12" x12" Orange Yellow & White Floor Tile	2100	SF	2020 Addition- Corridor, Lunchroom 109, 124, 125.		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change  
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
35	Linoleum	250	SF	Across All Windows Throughout		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
35A	Adhesive associated with Linoleum	250	SF	Across All Windows Throughout		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
36	6"x6" Brown Ceramic Tile Grout	800	SF	Kitchen, Serving Room (Room 109)		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
37	Grey Baseboard	64	LF	Entrance leading to 2020 Addition		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
37A	Grey Baseboard Adhesive	64	LF	Entrance leading to 2020 Addition		Miscellaneous	No	None	0		<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change

Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
NEW	Newly Installed Suspect ACM			Installed After Implementation of Management Plan and After Renovations		Miscellaneous		Unknown			<input type="checkbox"/> YES   <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change

Comments:

**VFT = Vinyl Floor Tile**  
**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**

*ALL LEA Responsibilities, for this school, will be met.*

*Richard J. Schleyer*

---

Richard J.Schleyer

***VFT = Vinyl Floor Tile***

***Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.***

NOTICE TO PARENTS AND STAFF REGARDING THE  
ASBESTOS MANAGEMENT PLAN NOTIFICATION

School: James E McDade Elementary Classical School

Date: 8/1/2025

---

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all Schools every three years. The last inspection was completed in 2025. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter and sent home with each child
- A copy of this notice was printed in the school's calendar and sent home with each child
- Other. Posted to the CPS Website
- 

A COPY OF THIS NOTICE MUST BE PLACED IN THE  
SCHOOL'S ASBESTOS MANAGEMENT PLAN.

**VFT = Vinyl Floor Tile**

**Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.**